

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:10 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 109 Const Calendar Day: 309 Date: 14-Jul-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 15-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on CCO 36 - S 1 dewater the pipes , & on the preparations for the tower erections . Crews started at 7:00 AM.

Carlos G. & Jose had to work on CCO 36 - S 1 dewatering the pipes . Crews started to dewater the pipes at 7:05 AM. using dry - wet vacuum machines .

At 12:00 PM. crews had dewatered 100 pipes . At 3:00 PM. 65 pipes remained to be dewatered . Crews were done at 3:15 PM. 12 pipes were rejected . Crews had to come back & dewater these pipes . All drained pipes were inspected & accepted .

For CCO 36 - S 1 for Carlos , & Jose 8 regular hours . Equipment 2 Wet - Dry vacuum machines , air compressor , & generator .

Rick & Carlos M. had to work on house keeping , closing the form panels in various locations , place chamfers , & caulk around the side panels , form one side on each of the 8 outer jack pedestals , Crews started at 7:10 AM. They were done at 3:15 PM. All crews had to wrap up their tools & equipment . They left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
8	GENERATOR, 20-24KW DSL	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000554	AIR COMPRESSOR	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

