

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 164 Const Calendar Day: 315 Date: 20-Jul-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

The only work in progress on the eastbound OBG is at 5E/6E "C" face. Songtao Huang and Sangtao Huang have set up a welding machine at this joint, and have begun welding. JC Cayabya, Smith-Emory inspector, is watching this operation.

**04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

