

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 316 Date: 21-Jul-2010 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I inspected the torque on the bolts at PP9 bike path beam to top tie plate. The contractor immediately installed the beam onto the OBG. See Sebastian Mofor's diary for the details.

5E/6E

At 5E/6E "C" Songtao Huang and Sangtao Huang were welding. Benefacio Daquinag, Smith Emory inspector, was watching the operation. See the METS diary for details of this operation.

The contractor did not perform any other work on the OBG itself.

The contractor worked on the bike path--See Sebastian Mofor's diary.

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

SMITH-EMERY SF

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-----------------------------------|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: SMITH-EMERY SF | | | | | | | | |
| Certified Welding Ins | OTH | BONAFACIO DAQUINAG | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | SONGTAO HUANG | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SANGTAO HUANG | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 165

Date: 21-Jul-2010

Wednesday

04-0120F4 Bid Item: 058 E-L02-BPB.058 E Line Lift 02 Bike Path Beam

SMITH-EMERY SF

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-------------|----------------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: | SMITH-EMERY SF | | | | | | | |
| Tester | OTH | SALVADOR MERINO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

04-0120F4 Bid Item: 058 E-L02-BPB.058 E Line Lift 02 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV