

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:09 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 115 Const Calendar Day: 316 Date: 21-Jul-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Jul-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the preparations for the tower erection . Crews started at 7:00 AM.

Darryl & his crews had to work on the South stair case for the temporary tower . Crews had to extend the stair case to the top of the cat walk , connect the stair case to the welded brackets on the tower . Crews started at 7:15 AM. They were done at 3:15 PM. Crews left at 3:20 PM.

Carlos & his crews had to work on the gantry final adjustment & work with the other technicians on the gantry assembly . Crews started at 7:10 AM. In the afternoon , crews had to operate the gantry . Crews were done at 3:15 PM. They left at 3:20 PM.

James , Xiao , & Jin had to weld the gantry I beam bearing plates to the cross beams on the temporary tower . Crews had to prepare their tools & equipment . They were done at 8:00 AM.

James had to work on the South bearing plate , Xiao had to work on the North bearing plates . Crews started to weld at 8:10 AM.

In addition to that , crews had to work on the cat walks , & other cross members . They were done at 5:10 PM. Crews left at 5:20 PM.

Mike , & Devon had to work on the brackets for the stair case on the South side of the temporary tower . Crews started at 7:30 AM. They were done at 5:00 PM. Crews left at 5:20 PM.

Rick , Carlos , Jose , & Carlos M. had to work on the top of the footing box . Crews had to work on house keeping , prepare for tower erection & grouting . Crews started at 7:10 AM. They were done at 12:00 PM . Crews left to work on the W - line for the rest of their shift . No major activities were performed on the top of the footing box .

Benjamin Scott was operating the Fanell Favco tower crane

**04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 115    **Date:** 21-Jul-2010    **Wednesday**

Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB SPEAKMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment			Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002083	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>