

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 316 Date: 21-Jul-2010 Wednesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug

Approved Date:

26-Jul-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☒ If no, explain:**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Work description. 001 0-FSW-EFA.096☐

2 ironworkers, 1 fork lift operator and 1 heavy hauler truck driver.

1 heavy hauler truck

4 flat beds

1 fork lift

1 RTV 900 Kubota

ABF crew move the sparestruts and splice plates from Pier 7 to the yard next to the horse shoe bridge on Burma Road. They start at 07.00 and finish at 15.30 today.

