

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 083 Const Calendar Day: 317 Date: 22-Jul-2010 Thursday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE) (TOWER);
ITEM 55 FURNISH STRUCTURAL STEEL (BRIDGE) (BOX GIRDER);
HIGH STRENGTH FASTENER ASSEMBLIES STORAGE:

ABF continues building the shed or "bolt barn" that will provide protected storage required by the RCSC for the High Strength Fastener Assemblies (A325 and A490) for the OBG and Tower. This will be a covered, 3-sided shed next to the warehouse. The storage space in the Pier 7 warehouse is not enough for the other material (mainly the PWS for the main cable) that needs to be stored there and all the high strength fastener assemblies that will need to be on site in protected storage prior to use.

The work today is continuing to add the roof to the shed. There are 6 ironworkers and 1 operator working on this operation. They use 2 scissor-lifts, 1 manlift, 1 forklift, 1 little crane, and a generator.

