

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:41 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 003 Const Calendar Day: 317 Date: 22-Jul-2010 Thursday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

07-Jul-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**Bike Path**

Contractor was installing bike path beams and bolting it to OBG deck. The crane later brake down in the afternoon and the installation process was suspended.

☐**04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOV	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0010583						No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

