

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 318 Date: 23-Jul-2010 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:00 PM Break: 00:30 Over Time: 01:30

Federal ID:

Location:

Reviewer: Casey, William

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny Day

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Tai-Lin Liu; Diary on 07/23/10, Friday – Sunny Day (around 65 – 88 F)

· Responded Jim Devey's e-mail regarding OBG U-Rib offset issues – Shim pack & C-Channel installation.

· Discussed RFI-2182 with Philip – PB has new response for this RFI, CT is not approving this RFI, additional information / calculation required.

· Started looking into Submittal #1674 – RT58C Crane Loading on Box Girder Deck, TYL's response is not in PMIV yet. .

· Went back to China Punchlist for OBG U-Rib Offset issue, reviewed repair package again.

· Talked to Paul about OBG lifts weight take-offs, Submittal #904

· Finished Time Sheet, Car Log, and diaries for this week.

* Worked 1.5 hours OT today (07/23/10, Friday)

