

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 118 Const Calendar Day: 321 Date: 26-Jul-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 04-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

| | | | |
|---------------|------|-------|-----------------|
| Temperature | 7 AM | 12 PM | 4 PM |
| Precipitation | | | Condition Sunny |

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after their safety meeting at 7:20 AM. Crews had to work on the East & West shear plates erections . Crews started at 7:30 AM.

Tony , Steve , & Ryan had to work on the top . Tony had to operate the gantry . Joshua & Carlos had to work on the top of the footing box & they had to release the East shear plate .

At 9:00 AM. the plate was Tony started to pick the shear plate at 7:50 AM. The East shear plate was in place at 10:15 AM. The shear plate was on the top of the high tension rods . Crews had to cut the lifting 2 lugs in order for the plate to pass the cross member on the temporary tower . Crews had to break the plastic bolts on the funors , & adjust few bars to center the rods . The East shear plate was in place at 10:55 AM. The cables were released at 11:15 AM.

ABF surveyors were on the site . Crews had to center the base plate according to the lay outs for the center of the plate .

After that , Carlos & Joshua had to work with the tower crane to place the bearing plates . Crews started at 11:30 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the West shear plate . Crews had to hook the West shear plate to the barge crane , & to the gantry cables. They were done at 1:30 PM.

Tony started to lift the shear plate at 1:40 PM. The shear plate was in the air at 2:40 PM. The barge crane was released at 2:50 PM. The barge crews left at 3:00 PM.

At 4:30 PM. The shear plate was inside the temporary tower . At 5:10 PM. The shear plate was at elevation 3.5 meters above the top of the footing box on the East side . Crews had to secure the shear plate . They were done at 5:20 PM. Crews left at 5:30 PM.

Augie , Barry , & Kevin came to the site at 1:30 PM. Crews had to work with Carlos & Joshua on the East plate . They had to place the washers & nuts on the high tension rods . They were done at 2:30 PM.

In addition to that , crews had to work on house keeping . Augie & Kevin were done at 4:15 PM. They left at 4:20 PM. Barry left at 5:30 PM.

Rick , Carlos , Jose , & Carlos had to work on the kidney top form work , work on the air & grout pipes , work with the other crews on the East shear plate erection . Crews started at 7:30 AM. They were done at 12:00 PM.

In the afternoon , crews were called to work outside T 1 .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-------|-------|------|--------|--------|--------|-------|---------|---------|
|-------|-------|------|--------|--------|--------|-------|---------|---------|

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 118 **Date:** 26-Jul-2010 **Monday**

| | | | | | | | |
|----------------------|-----|---------------------|------|------|------|------|--------------------------|
| Semi-Skilled Laborer | FOR | RIGOBERTO CAMPOS | 5.00 | 0.00 | 0.00 | 5.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE ROMO-HERNANDEZ | 5.00 | 0.00 | 0.00 | 5.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 5.00 | 0.00 | 0.00 | 5.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 5.00 | 0.00 | 0.00 | 5.00 | <input type="checkbox"/> |

| Equipment | | | | | | Rental Company | |
|--|---|--------|--------|--------|--------|----------------|--------------------------|
| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 002006 | Equipment, Crane, Manitowoc 4100 Series 2 | | | | | No | <input type="checkbox"/> |
| | | 8.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| 001426 | Marine, Barge, Crane Barge 1 | | | | | No | <input type="checkbox"/> |
| | | 8.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

| | | | | | | | |
|-----------------------------|----------------------|----------------------|--|--|--|--|--|
| 04-0120F4 | Bid Item: 053 | T-L01-SPD.053 | Tower Lift 01 Shear Plates and Diaphragms | | | | |
| AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |

| Labor | | | | | | | | |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Operator | OTH | THEODORE ROHR | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN EVANCHIK | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 2.00 | 1.00 | 0.00 | 3.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSUE GALVAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | JNM | JOHN GREEN | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | HAYES BATISTE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | APP | CHRISTOPHER RAYNE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 2.00 | 0.00 | 0.00 | 2.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 2.00 | 1.00 | 0.00 | 3.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |