

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 322 Date: 27-Jul-2010 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE) (TOWER);
ITEM 55 FURNISH STRUCTURAL STEEL (BRIDGE) (BOX GIRDER);
HIGH STRENGTH FASTENER ASSEMBLIES STORAGE:

ABF continues building the shed or "bolt barn" that will provide protected storage required by the RCSC for the High Strength Fastener Assemblies (A325 and A490) for the OBG and Tower. This is a covered, 3-sided shed next to the warehouse. The storage space in the Pier 7 warehouse is not enough for the other material (mainly the PWS for the main cable) that needs to be stored there and all the high strength fastener assemblies that will need to be on site in protected storage prior to use.

The work today is miscellaneous finishing touches and items on the shed. There are 6 ironworkers working on this operation. They use 2 scissor-lifts, 1 manlift, and a generator. The moving of the pallets of High Strength Fastener Assemblies from the warehouse to the new shed was completed yesterday.

