

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 119 Const Calendar Day: 322 Date: 27-Jul-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 04-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the West shear plate erection . Crews started at 7:10 AM.

Tony , Hayes , & Ryan had to work on the gantry . Joshua , Carlos , Augie , Barry , & Kevin had to work on the top of the footing box . Crews had to release the West shear plate chains . Tony started to push the shear plate West at 7:30 AM. The West shear plate was on the top of the high tension rods at 7:50 AM.

Crews had to wait for the technicians to work on the strands to lower the West shear plate & set it in place . work on the cables .

After that , crews had to pull the tower shaft spreader beam from the barge & set it on the East side of the site . Crews started at 8:30 AM. They were done at 10:00 AM.

Then , crews had to work on the tower jacks . They had to hook the hydraulic hoses for South shaft jacks , & set the jacks inside the kidney areas . Crews were done at 12:00 PM.

Tony started to lower the West shear place at 12:45 PM. The West shear plate was in place at 1:30 PM. ABF surveyors were on the site . Crews had to work with the other crews to set the shear plate on the center lines . Crews were done at 1:30 PM. The gantry cables were released at 1:40 PM.

After that , crews had to set the bearing plates & place the washers in nuts . They started at 1:40 PM. Crews were done at 3:00 PM. Nicholas was operating the tower crane .

Finally , crews had to release the cables , hook the gantry cables to the tower shaft spreader beam . Crews started at 3:20 PM. They were done at 4:40 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 119

Date: 27-Jul-2010

Tuesday

