

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 120 Const Calendar Day: 323 Date: 28-Jul-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 04:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 05-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 3:50 AM. Crews had to work on the South tower shaft erection .
Crews started at 4:00 AM. Tony , Hayes , & Ryan had t work on the top . Carlos , Augie , Joshua , Barry , & Kevin had to work on the barge & on the top of the footing box .

Crews had to prepare to hook the South tower shaft to the spreader beam , attend safety meeting
Crews were done at 5:00 AM.

Tony started to mobilize the gantry East , above the barge & lower the spreader beam at 4:50 AM.
He was done at 5:30 AM.

Carlos , Joshua , Augie , Barry , & Kevin had to hook the South tower shaft to the spreader beam .
Crews started at 5:35 AM. They were done at 6:05 AM.

Tony started to lift the shaft at 6:10 AM. It was off the supports at 6:15 AM. The South tower shaft was standing straight on the sliding base at 10:30 AM.

After that , crews had to secure the sliding plate , remove the high tension bolts to free the shaft .
Crews started at 10:35 AM. They were done at 1:30 PM.

The barge crews had to balance the barge while lifting & sliding the tower operation . They had to pump water in & out the barge tanks 4 times . The barge left at 2:00 PM. Theodor was operating the pulling winch for the sliding pin assembly .

Tony started to lift the South tower shaft at 1:35 PM. The shaft was above the high tension rods on the South West corner at 4:30 PM. Douglas had to cover the operation to the end of the shift .

In addition to that , crews had to work on house keeping . They had to haul all the excess materials out of the site & fly , & set them on the barge .

Rick , Carlos , Pedro , & Jose came to the site at 8:00 AM. Crews had to work on house keeping on the top of the footing box .

In addition tot hat , crews had to remove the shrinking sleeves from the South West corner , & prepare for the tower shaft erection . Carlos G. & Carlos M. had to cut the plastic bolts from the funors .
Crews started at 9:30 AM. They were done at 10:00 AM.

For CCO 36 - S 1 , 0.5 hour for Carlos M. & Carlos G.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 120 **Date:** 28-Jul-2010 **Wednesday**

Semi-Skilled Laborer JNM		CARLOS MONTEJANO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No		<input type="checkbox"/>
		10.00	0.00	0.00	0.00			<input type="checkbox"/>
002290	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No		<input type="checkbox"/>
		10.00	0.00	0.00	0.00			<input type="checkbox"/>
000832	PUMPS, WATER HOSE					No		<input type="checkbox"/>
		10.00	0.00	0.00	0.00			<input type="checkbox"/>
000831	PUMPS, WATER HOSE					No		<input type="checkbox"/>
		10.00	0.00	0.00	0.00			<input type="checkbox"/>
1426	Marine, Barge, Crane Barge 1					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
001426	Marine, Barge, Crane Barge 1					No		<input type="checkbox"/>
		10.00	0.00	0.00	0.00			<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton					No		<input type="checkbox"/>
		2.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>