

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:23 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 122 Const Calendar Day: 324 Date: 29-Jul-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature 7 AM** 50 - 60 **12 PM** 50 - 60 **4PM** 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:

<b>04-0120F4</b>	<b>Bid Item: 034</b>	<b>X-W2C-GTT.034</b>	<b>E-W Line Cross Over W2 Cap Stress &amp; Grout Transverse Tendons</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 038</b>	<b>E-W2C-CON.038</b>	<b>E Line W2 Cap Place &amp; Cure Concrete</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 038</b>	<b>E-W2C-FPC.038</b>	<b>E Line W2 Cap Form &amp; Pour Closure Joint</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 038</b>	<b>W-W2C-CON.038</b>	<b>W Line W2 Cap Place &amp; Cure Concrete</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 038</b>	<b>W-W2C-FPC.038</b>	<b>W Line W2 Cap Form &amp; Pour Closure Joint</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 038</b>	<b>X-E2C-ESF.038</b>	<b>E-W Line Cross Over E2 Cap Erect Shoring &amp; Falsework</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 049</b>	<b>0-000-000.049</b>	<b>BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)</b>
AMERICAN BRIDGE/FLUOR, A JV			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 122

Date: 29-Jul-2010

Thursday

### Diary:

Dispute

#### General Comments

049

0-000-000.049

Description of Work by ABF and its Sub-contractors.



#### W2 Activities

W2 Foundation Well Cover Slabs (Item 38):

oThe CONCO people had a crew of 3 today as follows:

§Gary PeneCarpenter

§Salvador GldonaCarpenter

§Jasmin GornjacCarpenter

oThe CONCO people started the form work for W-Line Longitudinal Block out on the west face of W2.

oCuring of the concrete of the cover slabs continue.

PT Blockout Pour Activities (Item 48):

·Regional Steel had only 1 person working today today. He started to drill holes for epoxy dowels. Matt Bruce coordinated the locations of dowels.

·Pier 7 Activities

·ABF was performing miscellaneous activities at Pier 7 for tower erection frame.

·The Shear Leg Crane was at Pier 7.

·Lifting Frame is at Pier 7 and was attached to Shear Leg Crane.

·The Shear Leg Crane loaded the 2nd shaft of the Tower Lift 1 on the barge today.

Activities at Site (Item 56):

·OBG Installation: Lift 6-W Activities

·ABF did not work on this today.

·OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

·ABF continues welding, welding repairs and bolting operations all over.

·The perimeter welding continues all over including repairs.

·The E-Line welding platforms are between Lifts 4E & 5E and between Lifts 5E and 6 E for performing the perimeter welding. Welding repair work continues for all the Lifts of OBG.

·The W-Line welding platforms are between Lifts 3W & 4W and between Lifts 4W and 5W for performing the perimeter welding. ABF installed the backup bar between Lifts 5W and 6W. The repair work continues for all the Lifts of OBG.

·ABF continued the bolting operation between Lift 6W and the cross beam CB-5 at the top flange. At end of the day, most of the bolts were in as well as some pins. ABF was bolting on the sides and the bottom. ABF has a bolting platform at the north end of CB-5.

·Bolting operation also continues inside the OBG.

·The Lifting Frame

·The Lifting Frame was attached to Shear Leg Crane.

·Shear Leg Crane Activities:

·The Shear Leg Crane was used to set Tower Lift1, 2nd shaft.

·Miscellaneous Activities

·Philip is on vacation this week.

04-0120F4

Bid Item: 056

E-L01-OBG.056

E Line Lift 01 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 122 Date: 29-Jul-2010 Thursday

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L08-OBG.056	W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 122

Date: 29-Jul-2010

Thursday

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Mathur, Lalit    **Diary #:** 122    **Date:** 29-Jul-2010    **Thursday**

---

<b>04-0120F4</b>	<b>Bid Item: 060</b>	<b>W-W2C-WDS.060</b>	<b>W Line W2 Cap West Deviation Saddle</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 060</b>	<b>X-W2C-JKS.060</b>	<b>E-W Line Cross Over W2 Cap Jacking Saddle</b>
AMERICAN BRIDGE/FLUOR, A JV			