

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 326

Date: 31-Jul-2010 Saturday

Inspector Name: Wilcox, Jason

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 01:00 pm Break: Over Time: 06:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

11-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments**FIELD WORK:****W-Line:**

1W/2W: Two welders are grinding mid section on both the north and south ends

4W/5W: Welding of the upper third of the south side panel (John Paguero, Songtao Huang, and Jin Quan Huang)

W-Line:

3E/4E: Bottom Panel (outside) grinding (Kenneth Chappell and Fred)

OFFICE WORK:

- Diaries
- Reviewed Plans and Specs
- Reviewed and wrote diaries
- Updated Progress Spreadsheet

Accrued 6 hours of overtime covering the Contractor's hours on the Saturday.

