

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 124 Const Calendar Day: 329 Date: 03-Aug-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the North tower shaft , & work on the preparations for the East tower shaft . They started at 7:00 AM.

Tony , Steve , & Ryan had to work on the gantry . Crews had to mobilize the gantry to the East side & lower the spreader beam above the barge location . Crews started at 7:10 AM.

In addition to that , crews had to service the gantry , work on the strands . They were done at 5:10 PM. Crews left at 5:20 PM.

Carlos , & Augie had to place the remaining bearing plates on the outer high tension rods , place washers , & nuts . They started at 8:00 AM. They were done at 9:30 AM.

After that , crews had to place the washers , & nuts , work with ABF engineer on the South tower jacking system . Crews were done at 11:40 AM.

Then , crews had to pull out of the site the pumper guard from the South West corner . Crews were done at 3:00 PM.

Barry , & Kevin had to work on the West pedestal on the West side of the shaft . Crews had to install the remaining bolts , mark for 1/2 turn & pretension the bolts . Crews started at 7:10 AM. They were done at 12:00 PM.

In addition to that , crews had to remove the adjustment cables , & prepare for tomorrow North tower shaft erection . Crews were done at 12:00 PM.

In the afternoon , crews had to work with ABF engineer Andre & with the surveyors on the South tower shaft alignment & adjustment . Crews had to lift the tower above the shim plates to the required elevation & lock the jacks , went inside the tower & worked on the changes to align the tower shaft according to the surveyors calculations . The shaft had to be moved & turned East 8 mm. & North 1 mm. Crews were done at 5:15 PM. They left at 5:20 PM.

ABF surveyors came to the site at 7:30 AM. Crews had to survey the South & West East corners of the footing box , mark the center lines of the base plates for the tower shafts , & survey the top elevation of the West tower shaft . Crews were done at 5:00 PM. They left at 5:20 PM.

Rick had to work on house keeping on the top of the footing box . He started at 7:15 AM. He was done at 9:00 AM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 124

Date: 03-Aug-2010 Tuesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Surveyor	APP	MICHAEL BONNICI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Surveyor	OTH	LEFTERIS DENNIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV