

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 125 Const Calendar Day: 330 Date: 04-Aug-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:00 am 12:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 4:00 AM. Crews had to work on the North tower shaft erection .
Crews started at 4:10 AM.

Tony started to lower the spreader beam above the North tower shaft at 4:10 AM. The spreader beam was on the top of the hooking plates at 4:40 AM.

Carlos , Jacob , Joshua , Augie , Barry , & Kevin had to hook the tower shaft to the spreader beam .
Crews started at 4:45 AM. They were done at 5:00 AM.

Tony started to lift the tower shaft at 5:05 AM. He had to stop after few bites to take the sag out of the strands . He resumed lifting at 5:40 AM. Tony had to stop for gantry adjustments few times .

The West tower shaft was standing straight at 11:20 AM. Crews had to lock the pin assembly . They were done at 11:30 AM. .

Carlos & his crews had to free the shaft of the pin assembly . They had to cut & remove the high strength rods . Crews started at 11:30 AM. At 12:30 AM. 8 out of the 14 rods were cut & removed .

During the lifting operation , crews had to work on house keeping on the barge after lifting the tower shaft off the supports , prepare washers & nuts for the West tower , prepare for the alignment on the North tower , & work on the South tower alignment .

Crews were done adjusting the South tower shaft according to the surveyors calculations at 10:35 AM. They came out of the shaft at 10:40 AM.

Douglas had to stay on the site after 12:30 PM. to cover all the activities to the end of the shift .

Theodore was operating the pulling winch on the barge . ABF barge crews had to pump water in & out of the tanks to balance the barge 3 times .

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 125 **Date:** 04-Aug-2010 **Wednesday**

Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002154	Equipment, Crane, 60 Ton					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
000747	Ringer No. 1 Barge					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
832	PUMPS, WATER HOSE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
000831	PUMPS, WATER HOSE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
2291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
2290	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)							
AMERICAN BRIDGE/FLUOR, A JV							