

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 126 Const Calendar Day: 331 Date: 05-Aug-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the North East tower shaft , & work on the North tower shaft . They started at 7:00 AM.

Tony , Steve , & Barry had to work on the gantry . Crews had to mobilize the gantry East , lower the spreader beam above the barge , service the gantry , & work on the strands . Crews started at 7:15 AM. They were done at 5:10 PM. Crews left at 5:20 PM.

Carlos , & Joshua had to work on the top of the North tower shaft . Crews had to remove the pins to release the gantry . They started at 7:15 AM. They were done at 7:45 AM.

After that , crews had to pull the hooking plates . They had to hook the plates to the tower crane , remove the bolts , & pull them out of the site . Crews started at 8:00 AM. They were done at 10:20 AM.

Then , crews joined the other crews on the gantry .

Jacob , Augie , & Kevin had to work on the inner bearing plates for the North tower . Crews had to prepare their tools & equipment . They were done at 8:00 AM. Crews started to place the bearing plates at 8:10 AM. , place washers & nuts . Crews were done at 10:00 PM.

After that , crews had to work on the adjustment & alignment system on the North tower shaft . They had to place the brackets , & jacks . Crews were done at 1:00 PM.

In the afternoon , crews had to place the outer bearing plates , place washers , & nuts , prepare the washers & nuts for the East shaft tower , raise the hydraulic jacks on the West tower & place shims under the jacks , remove the shrinking sleeves & break the plastic bolts for the East tower shaft (CCO 36 - S 1) They started at 1:15 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

For CCO 36 - S 1 for Augie & Jacob 0.5 hour each .

Earl & Ian came to the site at 9:25 AM. Crews had to work on the East & West shear plates . They had to weld 4 lifting lugs on each of the shear base plates . Crews had to prepare their tools & equipment They were done at 11:00 AM.

Earl started on the West shear plate . crews had to grind the top surface of the base plates & the lugs to remove the primer coat . Earl started to weld the 1st lifting lug on the East face of the West shear plate at 12:40 PM. Crews were done welding 2 lifting lugs at 3:30 PM.

After that , crews had to work on the West lifting lugs on the East shear plate . Crews were done welding one lug at 4:50 PM. They had to wrap up their tools & equipment . Crews left at 5:00 PM.

3 lifting lugs were completed , 5 lugs left for tomorrow .

Smith Emery QC Michael Johnson was on the site .

ABF surveyors came to the site at 9:30 AM. Crews had to survey the West tower shaft . They



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 126 **Date:** 05-Aug-2010 **Thursday**

started at 9:40 AM. Crews were done at 3:10 PM.
Nicholas was operating the Favco tower crane .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	2.00	0.00	7.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002201	WELDING EQUIPMENT					No		<input type="checkbox"/>
		5.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>