

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:27 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 179 Const Calendar Day: 336 Date: 10-Aug-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date: 28-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 161

Webb, Evanchick, Hernandez, and Speakman worked 5 hours replacing the bolts on the suspender bracket at PP 42 eastbound. Note: CCO 161 has not been entered into the PMIV bid item list as of this date. Note: I was unable to check the faying surfaces.

Bike Path Beam at PP 39 eastbound

Evanchik, Hernandez, Speakman, and Webb worked 2 hours tightening the bolts on the bikepath beam at PP39. Note: I was unable to check the faying surfaces.

Longitudinal Stiffeners at 1E/2E

ABF welded the interior, "outboard", longitudinal stiffeners, consisting of high strength, or high performance, steel at panel point 13, both the north side and the south side. See the METS diaries for details.

5E/6E

5E/6E interior "B" face welding in progress. See the METS diary for details.

4E/5E

4E/5E exterior "E" face grinding and welding in progress. See the METS diaries for details.

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-ALB.056 E Line Lift 06 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 179

Date: 10-Aug-2010 **Tuesday**

Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00	<input type="checkbox"/>