

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 006 Const Calendar Day: 336 Date: 10-Aug-2010 Tuesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☒ If no, explain:**CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-PAI-ALS.094☐

Certified Coatings remove a portion of the non-slip surface material.
Certified Coatings apply organic zinc primer interzinc 52 to affected areas as needed
2 Painters (Mike Gaya, Debonaere Shelton) 8 hrs
James Brockman (4 hrs)

Ironworkers apply PTFE materials on façade and angles.
Ironworkers do house keeping in the yard by moving and rearranging struts, ladders, façade plates and external diaphragms.

