

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:52 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 337 Date: 11-Aug-2010 Wednesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 AM 15:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day ☒ If no, explain:**CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments 001 0-PAI-ALS.094**

Certified Coatings not in the yard today

☐

4 Ironworkers apply PTFE materials on façades and angles for elevation 47.6 m.

I express my concern to Dan M., ABF field engineer, regarding few of the PTFE edges that are not stucked/glued properly to the steel. Dan say that he will fix those area.

