

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 131 Const Calendar Day: 337 Date: 11-Aug-2010 Wednesday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:

| | | | |
|-----------------------------|----------------------|----------------------|---|
| 04-0120F4 | Bid Item: 034 | X-W2C-GTT.034 | E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 038 | E-W2C-CON.038 | E Line W2 Cap Place & Cure Concrete |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 038 | E-W2C-FPC.038 | E Line W2 Cap Form & Pour Closure Joint |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 038 | W-W2C-CON.038 | W Line W2 Cap Place & Cure Concrete |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 038 | W-W2C-FPC.038 | W Line W2 Cap Form & Pour Closure Joint |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 038 | X-E2C-ESF.038 | E-W Line Cross Over E2 Cap Erect Shoring & Falsework |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |
| 04-0120F4 | Bid Item: 049 | 0-000-000.049 | BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 131

Date: 11-Aug-2010 Wednesday

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | E-L01-OBG.056 | E Line Lift 01 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L01-OBG.056 | W Line Lift 01 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L02-OBG.056 | W Line Lift 02 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L03-OBG.056 | W Line Lift 03 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L04-OBG.056 | W Line Lift 04 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L05-OBG.056 | W Line Lift 05 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L06-OBG.056 | W Line Lift 06 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | E-L02-OBG.056 | E Line Lift 02 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 056 | W-L08-OBG.056 | W Line Lift 08 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|--|
| 04-0120F4 | Bid Item: 056 | X-L02-CBM.056 | E-W Line Cross Over Lift 02 Cross Beam |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 131

Date: 11-Aug-2010 Wednesday

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 131

Date: 11-Aug-2010 Wednesday

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 060 X-W2C-JKS.060

W2 Activities

☐

CCO 151 Activities: Ringer Crane Mobilisation and Demobilisation for Hinge K

- ABF continues to the ringer crane.
- Last week ABF completed the erection of both booms.
- Following people worked per ABF's Katherine:
 - 1Bill AlgerOperator
 - 2John GreenOperator working on LR 1300 also
 - 3Scott RossOperatorpart time, assisting regular work for slab etc.
 - The operation was supported LR 1300 crane, forklift, mechanic's truck and other equipment.

W2 Foundation Well Cover Slabs (Item 38):

- The ABF/CONCO started to work on preparation of form work for W-Line cover slabs.
- The CONCO people has a crew of 3 today as follows to assist in removing the form work:
 - §Gary PeneCarpenter
 - §Salvador GldonaCarpenter
 - §Jasmin GornjacCarpenter

Erect Deviation Saddle Grout Mock up Activities (Item 60):

- ABF was preparing the forms for the mockup.
- ABF was attaching the form to the long beam.
- Following people worked on it:
 - oAaron Kent
 - oJohny Calzascia
 - oJim Benningham
 - oRick Robbles
 - oJanathan Cauties

·Pier 7 Activities

- ABF was performing miscellaneous activities at Pier 7 for tower erection frame.
- The Shear Leg Crane was at Pier 7.
- Lifting Frame is at Pier 7.

Activities at Site (Item 56):



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 131

Date: 11-Aug-2010 **Wednesday**

- OBG Installation: Lift 6-W Activities

- ABF did not work on this today.

- OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

- ABF continues with welding and bolting activities all over.

- The Lifting Frame

- The Lifting Frame was at Pier 7.

- Shear Leg Crane Activities:

- The Shear Leg Crane was not used today.

- Miscellaneous Activities