

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 132 Const Calendar Day: 338 Date: 12-Aug-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 19-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the access to the center of the footing box , shear plates welding & erecting . Crews started at 7:10 AM.

Earl , Salvador , & Ian had to work on the lift lugs . Crews had to weld the remaining lugs & seat plates . They had to prepare their tools & equipment , calibrate the welding machines , & heat the welding areas . Crews started at 7:30 AM. They were done at 2:40 PM. Crews left at 2:50 PM.

Smith Emery QC Michael Johnson was on the site during the welding operation .

Carlos , Tony , Steve , & Barry had to assemble the stair case to access through the West shear plate opening to work on the shear plates & to access to the shafts . Crews started at 7:10 AM. They were done at 12:30 PM.

After that , crews had to work on the shear plate erections . A 1 South was the 1st shear plate to be lifted off the barge at 12:40 PM. The shear plate was in place at 2:50 PM. The crane was released at 3:00 PM .

Then , crews had to hook A 2 South. The shear plate was in the air at 3:35 PM. It was in place at 4:15 PM. Crews had to place the bearing plates on A 1 & A 2 South before releasing the crane . The crane was released at 4:35 PM.

Finally , crews had to work wrap up their tools & equipment , fly equipments from the South side to the North side , & house keeping . Crews were done at 5:10 PM. They left at 5:20 PM.

Jacob , & Kevin had to work with ABF engineers on the tower shaft alignments . Crews had to work on the East & South tower shafts for the 2nd day . They went into the East shaft at 7:35 AM. Crews were done at 2:00 PM.

After that , crews had to work on the shear plates erections to the end of the shift .

ABF surveyors were on the site to survey the base plates , & on the top to survey the top for plumbing the South shaft for the 2nd time .

Casey , James , Matt , & Pablo came to the site at 7:10 AM. Crews had to work on the South platform . Crews had to expand the existing platform on the North side. They had to remove the ladders , place 6 I beams , weld the I beams on the existing frame . Crews were done at 11:00 AM.

After that , crews had to place the pre fabricated platform panels . Rick joined them on the panels placement at 11:00 AM. Crews were done at 1:00 PM.

Then , crews had to work on the hand rails . They started at 1:10 PM. Crews were done at 2:45 PM. They left at 2:50 PM.

Rick had to work on the hand rails , house keeping to the end of his shift . Carlos joined him at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 132 Date: 12-Aug-2010 Thursday

3:30 PM. Crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Operator	OTH	JOHN GREEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
001426	Marine, Barge, Crane Barge 1	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2243	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002201	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>