

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:57 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 135 Const Calendar Day: 343 Date: 17-Aug-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 20-Aug-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tailgate Safety Meeting

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower , & work on the top of the footing box preparations . Crews started at 7:00 AM.

Rick , Carlos , Jose & Carlos M. had to work on the South platform . Crews had to finish building the ladder & set it on the North side of the South platform under the E line . Crews started at 7:10 AM. They were done at 12:00 PM.

After hat , crews had to work on house keeping . They were done at 1:15 PM. Crews had to wrap up their tools & equipment . They left at 1:30 PM.

Carlos , Augie , Barry , Joshua , Steve , & Tony had to work on the temporary tower . Crews had to disassemble the North cat walk , & pull out the gantry supporting I beams . They started on the South I beam at 7:10 AM. The I beam was pull out of the temporary tower at 10:25 AM.

After that , crews had to work on the North cat walk & the North I beam . Crews pulled the catwalk & the I beam as one unit at 1:55 PM. & set it on the W line .

After that , crews had to work on the 9 meter elevation diaphragm . Crews had to pull SD 1 outer shear plate on the South side , fly it to the top deck & set in on the W line . Crews were done at 3:45 PM.

Then , crews had to prepare their tools , equipment , & bolts to erect SD 1 A 6 diaphragm . Crews were done at 5:10 PM. They left at 5:20 PM.

Jacob , & Kevin had to work on the top of the footing box . Crews had to stand by & work with ABF engineers on various activities . They had to move the East tower shaft toward the East . Crews started at 7:15 AM.

In addition to that , crews had to fly the hydraulic unit for the jacking system from the South side of the footing box to the North side , set the sensors on the North & West tower shaft jacks , connect the hydraulic hoses , & ran the power line . Crews were done at 11:35 AM.

In the afternoon , crews had to raise the North & West tower shafts & lock the jacks . They started at 12:45 PM. They were done at 3:00 PM.

After that , crews joined the other crews on the shear plate , & diaphragm erection preparations .

ABF surveyors came to the site at 8:00 AM. Crews had to survey the top of the West tower shaft , work with the ABF engineers on the lay outs for the shear plates , & East tower shaft . Crews were done at 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 135 **Date:** 17-Aug-2010 **Tuesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	JNM	CARLOS GARCIA	6.00	0.00	0.00	6.00	<input type="checkbox"/>		
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	6.00	0.00	0.00	6.00	<input type="checkbox"/>		
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	6.00	0.00	0.00	6.00	<input type="checkbox"/>		
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	6.00	0.00	0.00	6.00	<input type="checkbox"/>		
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute		
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
8	GENERATOR, 20-24KW DSL	6.00	0.00	0.00	0.00	No	<input type="checkbox"/>		

04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)						
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute		
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
743	Marine, Barge, Flexifloat 1 EM1010	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
000743	Marine, Barge, Flexifloat 1 EM1010	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
2154	EQUIPMENT, CRANE, 60 TON	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>		