

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 135 Const Calendar Day: 343 Date: 17-Aug-2010 Tuesday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 06:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day ☒ If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 135

Date: 17-Aug-2010 Tuesday

04-0120F4 Bid Item: 055 E-L07-000.055 E Line Lift 07 Furnish structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 055 E-L07-000.055

W2 Activities

☐

W2 Foundation Well Cover Slabs (Item 38):

- The ABF/CONCO continues to work on preparation of form work for W-Line cover slabs.
- CONCO has prepared the forms for all 8 pieces. These are being fine tuned.
- CONCO worked in the afternoon only for the forms today.

W2 Foundation Well Cover Slabs Rebars (Item 48):

- ABF/CMC had a crew of two people to start working on the renars for the W-Line Cover slabs.
- Today they started to place # 19 and # 25 around the Cable Tray Openings.
- Following people worked on it:
 - oMartin Batres
 - oJorge Chipres

W2 W Line Longitudinal Ducts Blockout (Item 38):

- ABF/CONCO removed the scaffolding used for the concrete pour.
- The CONCO people has a crew of 3 today as follows to assist in removing the form work:
 - §Gary PeneCarpenter
 - §Salvador GldonaCarpenter
 - §Jasmin GornjacCarpenter

Erect Deviation Saddle Grout Mock up Activities (Item 60):

- ABF completed installation of all three pieces of forms. ABF continues to fix the forms. Abf has installed all the nuts and plates, a total of 84 for 3 forms. Later in the day, ABF moved the scissor's lift to the W-Line.
- Following people worked on it:
 - oAaron Kent
 - oJohny Calzascia
 - oJim Benningham
 - oRick Robbles
 - oJanathan Cauties

·Pier 7 Activities (Item 55)

- By noon time yesterday 8/16/10, the ship carrying OBG Lifts 7E, 8E, 7W & 8W, Cross Beams CB-7, CB-8, CB-9 & CB-10 docked at Pier 7.
- ABF was doing the paper work. The Lifts 7E and 7W are tied with 6 pairs of braces and the larger lifts 8E and 8W are tied with 7 pairs of braces.
- Today ABF started to preparations to unload the the above from the ship.
- ABF has cut out two braces for the OBG and 1 for CBs.
- ABF has unloaded the counter weight forms.
- ABF has unloaded some of the suspension brackets.

Activities at Site (Item 56):

- OBG Installation: Lift 6-W Activities
- ABF did not work on this today.
- OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 135

Date: 17-Aug-2010 Tuesday

- ABF continues with welding and bolting activities all over.
- The Lifting Frame
- The Lifting Frame was at Pier 7.
- Shear Leg Crane Activities:
- The Shear Leg Crane was not used today.
- Miscellaneous Activities
- Attended Bill Casey's Staff meeting from 10 AM to 11:30 AM.
- The meeting was postponed from 9:30 AM.
- Following people attended the meeting:
- Thanh Le
- Matt Bruce
- Karen Wang
- Philip he
- David Bradd
- Lalit Mathur
- Truc Tran
- Sebastuian
- Paul Jefferson
- Tai-Lin
- Paul mentioned that the QA/QC meeting of 8:30 AM is getting longer. As such in the future, our meetings will be scheduled for 10:30 AM instead of 9:30 AM.
- Safet issues were discussed.
- Truc talked about tracking the punch list items.
- Paul also talked about completion of work per various RFIs.

04-0120F4 Bid Item: 055 E-L08-000.055 E Line Lift 08 Furnish structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L01-OBG.056 W Line Lift 01 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L02-OBG.056 W Line Lift 02 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-OBG.056 W Line Lift 03 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-OBG.056 W Line Lift 04 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 135

Date: 17-Aug-2010 Tuesday

04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L08-OBG.056 W Line Lift 08 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 135

Date: 17-Aug-2010 Tuesday

04-0120F4	Bid Item: 056	X-L07-CB1.056	E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			