

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:57 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 137 Const Calendar Day: 345 Date: 19-Aug-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Aug-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Crews had to work on the shear plate erection , & work on the 9 meters elevation diaphragm erection . Crews started at 7:10 AM.

Crews had to work on the West diaphragm . They had to hook the 1st diaphragm ( W D 1 - A 8 ) & fly it to the site at 7:45 AM.. Crews found out that the inner shear plate B 2 which was placed yesterday was for the East site ( E D 1 A 22 ) . Nicholas had to fly the diaphragm back to the barge . The crane was released 8:15 AM.

After that , crews had to hook the shear plate , lift it & set on the East side . They started at 8:45 AM. Crews were done setting the inner ( B 2 ) East shear plate & the bearing plates at 10:30 AM.

Then , crews had to place the outer shear plate on the East side ( B 1 East ) . The shear plate was in the air at 11:30 AM. It was in place at 12:00 PM. crews had to place the bearing plates & release the crane at 1:00 PM.

In the afternoon , crews had to work on the East inner diaphragm A 8 . The diaphragm was in the air at 1:40 PM. It was between the North & East shafts at 2:10 PM. The diaphragm stuck between the shafts . Crews tried for more one hour to free the diaphragm . The diaphragm was freed , set in place , & secured with bolts at 4:05 PM.

Finally , crews had to set the ladder & the hand rails around it , clean the site , wrap up their tools & equipment . Crews were done at 5:10 PM. They left at 5:20 PM.

Jacob had to work with ABF engineers on the North & West tower shafts alignment in addition to working with the other crews on the shear plates & diaphragm erections .

ABF surveyors came to the site at 8:00 AM. Crews had to survey the North & West tower shafts , work with ABF engineers on the tower shafts alignment , & survey the top of the West shaft . Crews were done at 3:40 PM. They left at 3:45 PM.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 137    **Date:** 19-Aug-2010    **Thursday**

Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		