

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 346 Date: 20-Aug-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the shear plates & the 9 meters elevation diaphragm . Crews started at 7:10 AM.

Carlos & Hayes had to work on the barge rigging the pieces . Crews had to hook A 5 East outer diaphragm . Nicholas had to fly it to the site at 7:25 AM. Crews had to tilt the East shear plate in order for the diaphragm to pass through with out stuck between the shafts . The diaphragm was set in place & secured with bolts at 9:10 AM. The crane was released after setting the ladder & the hand rails around it at 9:45 AM.

After that , crews had to work on the West shear plate B 2 West . The shear plate was in the air at 10:25 AM. It was set in place , bearing plates were placed . Crews were done at 11:40 AM. The crane was released at 12:00 PM.

In the afternoon , crews had to work on A 8 inner diaphragm on the West side . The diaphragm was in the air at 12:45 PM. It was set in place , secure with bolts , ladder , hand rails were installed crews were done at 2:50 PM. The crane was released at 3:00 PM. Crews had to wrap up their tools & equipment . They left at 3:20 PM.

ABF surveyors came to the site at 7:30 AM. Crews had to survey the East , & North tower shafts , work with ABF engineers on the shafts alignment .

Carlos G. Jose , & Carlos M. came to the site at 7:30 AM. Crews had to bring materials to the site . They had to run power lines & install lights in the cells under the diaphragms & inside the tower shafts . Crews started at 7:45 AM. They were done at 3:10 PM. Crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	LEFTERIS DENNIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 138 **Date:** 20-Aug-2010 **Friday**

Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00	
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	
Equipment							Rental Company
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
000743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		
*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		