

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 142 Const Calendar Day: 351 Date: 25-Aug-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 30-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts , & on the facade plates , crews started at 7:00 AM. ☐

Carlos , Augie , & Joshua had to work on the barge rigging the pieces . Jacob , & Barry were inside the tower shafts to place the washers , nuts , & snug the bolts . Tony , & Kevin had to work on the erection .

Tony & Kevin had to work on the South bottom façade plate . Crews had to remove one of the angles in order to fit the bottom plate in place . Crews started at 7:20 AM. They were done at 7:55 AM.

After that , crews had to work on the North façade bottom plate . The bottom plate was in the air at 8:20 AM. Crews were done setting the plate in place at 8:45 AM.

Then , crews had to place one façade side plate in each location . The 1st side plate was on the North , then , East , West , & South . Crews started 8:55 AM. They were done at 10:55 AM. All plates were secured with 2 bolts on each side .

Crews started to work on the struts at 11:00 AM. The inner strut for the West towers was in the air at 11:20 AM. It was set in place , secured with bolts , & the crane was released at 11:40 AM.

In the afternoon , crews continued to work on the struts . They started on the outer strut for the West towers at 12:40 PM. Crews were done at 1:10 PM.

Then , crews had to work on the North strut . They started at 1:15 PM. Crews were done at 1:45 PM. They started on the East struts at 1:55 PM. Crews were done at 2:40 PM. They started on the South strut at 2:50 PM. They were done at 4:00 PM. All struts were secured with temporary bolts .

In addition to that , crews had to set the 2nd façade plate on the South towers , & set the 2 cross beams between East & West façade side plates . They started at 4:15 PM. Crews were done at 5:10 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 142

Date: 25-Aug-2010 Wednesday

Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>