

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:55 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 145 Const Calendar Day: 356 Date: 30-Aug-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 01-Sep-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the struts at 33 , & 38 meters elevations , & form around the base plates inside the cells . Crews started at 7:20 AM.

Carlos M. Rick had to form around the base plates inside the cells . Crews had to prepare their tools , equipment , & run the power line . They were done at 7:40 AM. They started on the 1st cell East of the center cell between North & East tower shafts at 7:45 AM. Crews had to cut the size the form panels , drill & fix in place using anchor nails , apply caulking to the side & bottom of the form panels to seal the gaps between the forms , base plate , & the ground , & clean the area . Crews were done at 10:00 AM.

In addition to that , crews had to work with ABF engineers on the hydraulic hoses . Crews were done at 12:00 PM.

After that , crews had to work on the 2nd cell West of the center cell . Following the same procedures as the previous work . Crews started at 12:40 AM. They were done at 3:00 PM.

In the afternoon , crews had to work on East cell between the outer & inner shear plates . They started at 3:30 PM. Crews were done at 5:10 PM.

Carlos G. had to work on the chamfers . He had to remove the damaged chamfers & place new chamfers on the outside perimeter of the around the base plates of the tower shafts & shear plates .

In addition to that , he had to work on the chamfers inside the tower shafts . Following the same procedures as the previous location . He started at 7:35 AM. He was done at 5:10 PM.

All labors left at 5:20 PM.

Augie & Barry had to work on the temporary tower . Crews had to run life line on the West side at elevation 28 meters . Crews started at 7:30 AM. They were done at 9:00 AM.

After that , crews had to work on the drift pins to the end of the shift .

Carlos & Joshua had to work on the barge . They had to work on house keeping , flying materials out of one barge & store them on another barge . Crews were done at 10:00 AM.

Kevin , & Tony had to work on the tower shaft strut plates . Crews had to loosen the plates in order to place the struts later at elevation 38 , 43 , & 48 meters . Crews were done at 10:00 AM.

In addition to that , crews had to drive 4 drift pins on each side of the installed struts . Crews started at 10:30 AM. They were done at 5:10 PM.

At 3:00 PM. The top plates for the 33 meters elevations façade , & façade plates , struts , & working platform for the 38 meters elevation were delivered to the site . Carlos & joshua had to sort the materials on the barge according to their erection . All crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4	Bid Item: 053	T-L01-SFS.053	Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)
-----------	---------------	---------------	---



ddrRptbyBidItem

Page 1 of 2

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 145    Date: 30-Aug-2010    Monday

### AMERICAN BRIDGE/FLUOR, A JV

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>