

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 357 Date: 31-Aug-2010 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 03:30 pm Break: 00:00 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM 12 PM 4PM****Precipitation Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 156, REPLACE DACROMET FASTENERS:

Chad Larson, Rob Bomsta, and Carl Bentley from LeJeune arrive today along with Salim Brahim from IBECA for the CCO 156 Geomet coated assemblies testing that is scheduled to start tomorrow. Today is a travel day for them and they also get a job tour from Daniel Hester of ABF.

CCO153, HINGE K BEARINGS:

See Matt Bruce and Lalit Mathur diaries for details of the work. ABF ironworkers and operators setup the 4 hinge pipe beams for the field machining operation, including removing the sheaths that protect the stainless steel material on the fuse portion of the hinge pipe beams.

The labor and equipment for this operation is as follows:

Operator Bill Alger 2 hrs Reg

Operator Scott Ross 2 hrs Reg

Ironworker Foreman Obra Paulk 2 hrs OT

Ironworker James Cantando 2 hrs OT

Ironworker Matt Holt 2 hrs OT

Ironworker Casey Lux 2 hrs OT

Ironworker Pablo Ramirez 2 hrs OT

Ironworker General Foreman Aaron Kent 2 hrs OT

Ironworker Superintendent Dave Meche 2 hrs OT

Ringer Crane 2 hrs Reg

Forklift 2 hrs Reg

F150 pickup truck 2 hrs OT

Extra Work Order - Signed with ABF for CCO 153 work

