

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 148 Const Calendar Day: 359 Date: 02-Sep-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the façade plates & struts erections , shear plates adjustments , & work on the grout preparations . Crews started at 7:10 AM.

Barry , & Sam had to work inside the South tower shaft . Crews had to remove the hydraulic jacks , disassemble the brackets , & pull them out of the site .

In the afternoon , crews had to work with ABF engineer on the West shear plate adjustment . Crews started at 12:40 PM. They were done at 4:30 PM.

Carlos , & Joshua had to work on the barge rigging the façade plates , accessories , & struts . Crews started on the bottom façade plates for the 38 meters elevation at 7:10 AM.

Augie , Tony , & Kevin had to work on the façade plates & struts erections . The 1st façade bottom plate for the West facade was in the air at 7:15 AM. Crews were done setting in place all 4 bottom plates at 9:00 AM.

After that , crews had to set the side plates . Crews started at 9:30 AM. They were done at 12:00 PM. All side plates were secured with permanent bolts .

In the afternoon , crews had to work on the struts erections . They started at 12:40 PM. on the East struts . Then South strut , & West struts . Crews had to drive drift pins & install temporary bolts . They were done at 5:10 PM. Crews had to wrap up their tools & equipment. They left at 5:20 PM.

Rick , Carlos G . , Jose , & Carlos M. had to work on the preparations for the grout . Crews had to complete the West cell form work . They started at 7:15 AM.

In addition to that , Jose & Carlos M. had to place the remaining backer rods to seal the gap between the tower shafts & the shear plates . They started at 8:30 AM. Crews were done at 12:00 PM.

After that , crews had to work on the outside perimeter of the grout pour & inside the South tower shaft . Crews had to close the top of the form panels . They had to cut to size the cover plywood , nail to the existing form panels , & caulk around the edges . Crews started at 10:30 AM. They were done at 5:10 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

Carlos G. & Jose had to work on CCO 36 - S 1 . Crews had to adjust the South East corner form work . The South East tower is pushing against the form due to miss forming the concrete in the previous project . Crews had to pull the existing form panels , cut it to size , drill & nail it back , & caulk around the edges . Crews started at 12:35 PM. They were done at 2:30 PM.

For CCO 36 - S 1 for Carlos G. & Jose 2 regular hours .

04-0120F4

Bid Item: 053

T-L01-SFS.053

Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 148 Date: 02-Sep-2010 Thursday

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Semi-Skilled Laborer | JNM | JOSE ROMO-HERNANDEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | SAM TORRECILLAS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | RIGOBERTO CAMPOS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|------------------------------------|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 743 | Marine, Barge, Flexifloat 1 EM1010 | 8.00 | 2.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| *E0090562 | TOWER CRANE | 8.00 | 2.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |