

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 20-Nov-14 **Time** 9:50 AM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 019 Const Calendar Day: 364 Date: 07-Sep-2010 Tuesday Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-10 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition Sunny

CCO-096	Bid Item: 001 0-FSW-EFA.096				Field Site Work					
AMERICAN BRID	OGE/FLUOR, A	JV								
Labor										
Trade	Class		Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor:	AMERICAN BRII	DGE/F	LUOR, A JV							
Ironworker	APP		JAKE SPEAKMAN	0.0	0.00	0.00	0.00			
Ironworker	APP		JEFFREY BRICKER	0.0	0.00	0.00	0.00			
Ironworker	APP		TODD JACKSON	0.0	0.00	0.00	0.00	1		
Ironworker	GEN		DANIEL DUNN	0.0	0.00	0.00	0.00	1		
Ironworker	APP		MATTHEW CHAMBERLAIN	0.0	0.00	0.00	0.00	1		
Ironworker	FOR		JAMES STURGEON	0.0	0.00	0.00	0.00	1		
Operator	OTH		THEODORE ROHR	0.0	0.00	0.00	0.00	1		
Operator	JNM		STEVE ELKIN	0.0	0.00	0.00	0.00	1		
Equipment								Rental Company		
Equipment	ID Descript	ion		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor:	AMERICAN BRII	DGE/F	LUOR, A JV							
002212	ALL TER	RAIN	/EHICLE, 4-WHEEL DRIVE					No		
				0.0	0.00	0.00	0.00	1		
002131	FORK LI	FT TR	UCKS					No		
				0.0	0.00	0.00	0.00			
Diary:									Dispute	
General Comments 001 0-FSW-EFA.096										
5 Ironworkers work on the temporary truss, installing access ladders and preparing splice plates and bolts.										
2 Ironworkers work on the blue walkway for elevation 47.6m										
1 Ironworker drill some holes, which were not drilled in China, for 47.6m façade.										
ABF do some house cleaning in the pier 7 yard.										

