

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 366 Date: 09-Sep-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 43 meters elevations , work on the shear plate adjustments , & prepare for grouting under the base plate . Crews started at 7:00 AM.

Barry , & Sam had to work on the East tower shaft . Crews had to pull out of the shaft the disassembled brackets . Crews started at 7:10 AM. They were done at 10:30 AM.

After that , crews had to work with ABF engineer on the shear plates adjustments . Crews started at 10:30 AM. On the East shear plate . Crews had to align the South side with the East tower shaft . They had t use hydraulic jack to align the plate . Crews were done at 4:00 PM.

After that , crews had to work on the West shear plate on the North side . Crews were done at 5:10 PM.

Rick , Carlos G. , Jose , & Carlos M. had to work on the preparations to grout under the base plates of the tower shafts & shear plates . Crews started at 7:15 AM. They had to make final check on the form work , seal the gaps around the inflatable hoses , caulk around the form panels & the top boards , & clean the site . Crews were done at 5:15 PM.

Carlos , Augie , Jacob , Steve , Tony , Kevin & Joshua had to work on the struts at 43 meter elevation . Crews had to install temporary bolts . They had to prepare their tools & equipment . Crews started on the West struts at 8:00 AM.

In the afternoon carlos started on the North strut . He had to install temporary bolts . All crews were done at 5:10 PM. They left at 5:20 PM.

New shipment for the 48 meters elevation working platform , façade plates , & struts were delivered to the site .

Smith Emery QC Jessie & Steven had to work on the shear plates . They had to measure the gaps & misalignment between the plates . They started at 8:00 AM. They were done at 12:00 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAM TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 152 **Date:** 09-Sep-2010 **Thursday**

Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010		8.00	2.00	0.00	0.00	No
							<input type="checkbox"/>
*E0090562	TOWER CRANE		8.00	2.00	0.00	0.00	No
							<input type="checkbox"/>