

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 153 Const Calendar Day: 367 Date: 10-Sep-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on bolting the struts at 43 meters elevation, work on epoxy grouting the dowels. Crews started at 7:00 AM.

Rick, Carlos G., Carlos M., & Jose had to work on grouting the dowels. Crews had to bring materials to the site, prepare their tools, & equipment. They were done at 7:40 AM.

After that, crews had to work on the grouting hoses. They had to sort the hoses, connect the hoses to the manifolds, & run water hose to wet the top of the concrete. Crews were done at 9:00 AM.

Then, crews started to mix the 3 kind grout epoxy. They started at 9:15 AM. Crews had to grout minimum 8 dowels in each of the 4 tower shafts & grout 2 in each of the 10 shear plates to lock them in place. Crews were done at 2:15 PM.

Finally, crews had to clean the site, wrap up their tools & equipment. They were done at 3:15 PM. Crews left at 3:20 PM.

Carlos, Augie, Tony, Jacob, Kevin, Sam, & Joshua had to work on the struts at 43 meters elevation. Crews had to install temporary bolts. They started on the East struts at 7:15 AM.

Then, crews had to complete the North & South struts installing the remaining bolts. Crews were done at 3:10 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAM TORRECILLAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 153

Date: 10-Sep-2010 Friday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>