

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:49 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 367 Date: 10-Sep-2010 Friday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 15:30 PM Break: 30:00 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Sep-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day ☒ If no, explain:**CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**Diary:****General Comments** 001 0-FSW-EFA.096

ABF works on OBG segments 7W and 8W

ABF install cable suspender brackets for 7W and 8W

ABF works on cross beams between 7E/7W and 8E/8W

Dispute

☐