

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 368 Date: 11-Sep-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 23-Sep-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the preparations for the grout under the base plate, work on the struts at 43 meters elevation & prepare to work on the working platform at 48 meters elevation. Crews started at 7:00 AM.

Carlos, Augie, & Joshua had to work on the barge rigging pieces & materials to be erected. Tony, & Kevin had to work on the erections.

Jacob, Steve, & Sam had to work on the remaining bolts on the struts at 43 meters elevation. Crews started at 7:10 AM. At 9:40 AM. Kevin & Tony joined them. They were done at 2:00 PM.

After that, crews had to place the façade top plates, fly the catwalks, ladders, & façade bolts & set them in place. They were done at 3:10 PM. Crews had to wrap up their tools & equipment. They left at 3:20 PM.

Nick had to fly the East I beam for the working platform at 48 meters elevation at 8:50 AM. Tony, & Kevin had to set the East I beam in place & install the bolts.

At 9:20 AM. Crews were sorting the I beams when Joshua leg was hit by one of the beams. Crews had to stop, call the safety officer. Joshua was transferred by boat to pier 7 to be checked at 9:35 AM. Augie & Steve left the site with Joshua. They returned to the site at 1:00 PM. Crews joined the other crews on bolting the struts.

Carlos M. Rick, Carlos G. & Jose had to work on house keeping, wet the top of the concrete prepare for Monday grout operation, make final check on the form, seal & caulk the gaps, prepare to epoxy grout the remaining dowels. Crews started at 7:10 AM.

Smith Emery welding QC came to the site at 7:30 AM. They had to work on the shear plates gap measurements between the shear plates & the tower shafts. They were done at 10:00 AM.

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAM TORRECILLAS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 154 **Date:** 11-Sep-2010 **Saturday**

Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010						No
			0.00	8.00	0.00	0.00	<input type="checkbox"/>
*E0090562	TOWER CRANE						No
			0.00	8.00	0.00	0.00	<input type="checkbox"/>