

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:08 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 369 Date: 12-Sep-2010 Sunday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 07:00 am Break: 00:00 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

CCO 153, HINGE K BEARINGS:

In-Place Machining continues working on the first hinge pipe beam CCO 153 bevel. IPM is working on HPB003. Today is continued work on machining to cut a bevel on the end of the hinge pipe beam. IPM is working on the 7.5-degree bevel. There is 1 machinist (Cohl Wiesbrook) from In-Place Machining working a 12 hour shift from 0600 to 1800.

ABF engineer Zach Lauria also works on this operation for part of today. ABF provides support as follows (since there is not other work on this Sunday, ABF hourly labor present for part time assistance charges full time to the CCO):

Operator Scott Ross 8.5 hrs Double Time (Sunday shift)

Forklift 8.5 hrs OT

Compressor 12 hrs OT

Welding Machine (for power) 12 hrs OT

Extra Work Order - Signed with ABF for CCO 153 work

