

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:43 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 370

Date: 13-Sep-2010 Monday

Inspector Name: Mathur, Lalit

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 13-Jan-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**☐**04-0120F4 Bid Item: 034 X-W2C-GTT.034 E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 038 E-W2C-CON.038 E Line W2 Cap Place & Cure Concrete**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 038 E-W2C-FPC.038 E Line W2 Cap Form & Pour Closure Joint**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 038 W-W2C-CON.038 W Line W2 Cap Place & Cure Concrete**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 038 W-W2C-FPC.038 W Line W2 Cap Form & Pour Closure Joint**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 038 X-E2C-ESF.038 E-W Line Cross Over E2 Cap Erect Shoring & Falsework**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 154

Date: 13-Sep-2010 Monday

04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	W-L07-000.055	W Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	W-L08-000.055	W Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	E-L07-000.055	E Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	E-L08-000.055	E Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 154

Date: 13-Sep-2010 Monday

04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L08-OBG.056 W Line Lift 08 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 154

Date: 13-Sep-2010 Monday

04-0120F4	Bid Item: 056	X-L07-CB1.056	E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-ALB.056	E Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-WEL.056	E Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L07-OBG.056	E Line Lift 07 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L07-ALB.056	E Line Lift 07 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L07-WEL.056	E Line Lift 07 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 154

Date: 13-Sep-2010 Monday

04-0120F4 Bid Item: 056 E-L08-ALB.056 E Line Lift 08 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-WEL.056 E Line Lift 08 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle  
AMERICAN BRIDGE/FLUOR, A JV

### Diary:

Dispute

#### General Comments 060 E-W2C-WDS.060



W2 Longitudinal Ducts E-Line Block out Pour Form Works (Item 38):

- The blockout was poured on Friday 9/10/10 in the afternoon.
- CONCO carpenters removed the formwork today.

W2 HRC Couplers installation for Bike Path Brackets

- No work today

CCO 153 Hinge K Bearings Machining in the Field

- ABF started to perform machining the Hinge K Pipe beams.
- It finished the 1st machining at 7.5 degree and started on the rough part of the 2nd machining at 15 degree.
- ABF had only one guy working. The machining was being done as 3/1000 inch per revolution as the rough finish.

Erect Deviation Saddle Grout Mock up Activities (Item 60):

- ABF had one person working on it on the ground at the location of marked up hole locations.

Erect Deviation Saddle Erection Activities (Item 60)

- ABF moved two Deviation Saddle W2W3 and W2W2 (for installation on north side) in the general working area.
- ABF also moved Jacking Saddle in the general working area.

·Pier 7 Activities (Item 55)

- ABF continues to work on 7-W & 8-W.
- ABF continues to work on cross beams CB-7 and CB-8.

Activities at Site (Item 56):

- ABF was working on Bolting and welding operation between Lift 6-E and 7-E.
- ABF continues bolting operation of Temporary Truss in position since 9/7/10.
- ABF continued with bolting operation all day.

·Miscellaneous Activities

- Attended ABF's Safety Meeting at the Pier 7. the emphasis was on Fall Protection as some people were using longer Laniers.

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 154

Date: 13-Sep-2010 Monday

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 W-E2C-ESA.060 W Line E2 Cap East Saddle

AMERICAN BRIDGE/FLUOR, A JV