

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:07 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 156 Const Calendar Day: 371 Date: 14-Sep-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Sep-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Crews had to work on the preparation for the grout , bolt the struts at 48 meters elevation . Crews started at 7:10 AM.

Rick , Carlos G. , Jose , & Carlos M. had to work on the the preparations for tomorrow grout under the East & West tower shafts . Crews had to cut & remove 8 of the inflatable hoses from the North , South tower shafts , & the surrounding shear plates . Crews started at 7:30 AM. They were done at 12:00 PM.

After that , crews had to clean the cells , & form the side panels where the hoses were taken out , caulk around the gaps , & seal the opening with expanding foam . Crews started at 12:40 PM.

In addition to that , crews had to pump the water out , make final check on the form panels & top boards on the East & West tower shafts , place the aluminum caps on the hoses at the East & West shear plates . They were done at 5:10 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

Carlos , Augie , Jacob , Tony , Steve , & Kevin had to work on the struts at 48 meters elevation . Crews had to install the temporary bolts on the East & South struts , prepare to set the cross brace in place . Crews started at 7:10 AM. They were done at 5:10 PM. They left at 5:20 PM.

No other activities were performed on the tower shafts . 2 more struts have to be erected one on each of the East & West sides .

2 painters were removing the rusty spots & applying primer coat at 48 meters elevation . Crews started at 7:30 AM. They were done at 11:30 AM.

**04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Strut Façades South Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAM TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 156 Date: 14-Sep-2010 Tuesday

Semi-Skilled Laborer JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>						<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>