

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 371 Date: 14-Sep-2010 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 13-Jan-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CERTIFIED COATING
COMPANY**☐

Contractor was needle gunning and power wheeling heavy grid on the steel tower faying surfaces of tie plates and applying 52 zinc coating, remove red oxide primer on the bike path beam base of threaded rod and applied 52 zinc on the E-line.

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 046

Date: 14-Sep-2010 Tuesday

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY
04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 046 **Date:** 14-Sep-2010 **Tuesday**

Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 080 0-000-000.080 CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING

AMERICAN BRIDGE/FLUOR, A JV

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010583						No		
		0.00	0.00	0.00	0.00			<input type="checkbox"/>