

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 185 Const Calendar Day: 372 Date: 15-Sep-2010 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 28-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

ABF erected crossbeam 8, the second crossbeam on Lift 7. ABF attached the crossbeam using the pins specified in the governing submittal, and left the crossbeam cantilevered from L7E.
Obra Paulk's crew installed the cross beam gantry at L7E, crossbeam 8, then removed it.
Smith-Emory continued measuring the U-rib offset, now at PP16. See Thanh Le's diary.
The contractor continued welding the high strength steel, longitudinal stiffeners, now at PP 10. See METS and Smith Emory diaries.

**04-0120F4 Bid Item: 056 X-L07-CB2.056 E-W Line Cross Over Lift 07 Cross Beam 2**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CONRADO BAUTISTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

