

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:07 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 158 Const Calendar Day: 373 Date: 16-Sep-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Sep-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the grout epoxy for the remaining dowels , & prepare for Friday grout under the shear plates . work on the struts at 48 meters elevation . & the temporary tower . Crews started at 7:00 AM.

Rick , Carlos G. , Jose , & Carlos M. had to work on the preparation for the grout pour under the C shear plates . Crews had to pull the last 2 bulk heads , clean the area & form the openings . Crews started at 7:10 AM. They were done at 9:30 AM.

In addition to that , crews had to work on house keeping inside the shaft , & around the perimeter of the footing box . Crews were done at 11:00 AM.

After that , crews had to work on the grout epoxy for the dowels . They had to prepare their tools & equipment , bring materials to the site . Crews started at 11:00 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the grout epoxy to the end of their shift .

Carlos & Augie had to work on the barge rigging materials for the 48 meters elevation struts & prepare the working platform at 52 meters elevation to be assembled on the barge .

Tony , Kevin , Barry , Sam , Jacob , & Steve had to work on the struts . Crews had to install the temporary bolts , place the shims . They started 7:15 AM.

In addition to that , crews had to work on the cross bracing . They had to install the pins , remove the rubber plugs from the top of the shafts .

At 12:15 PM. I had to deliver to Sacramento Trans Lab 29 grout cubes & 4 concrete test cylinders . I came back at 4:30 PM. Douglas & Ae had to cover all the activities to the end of the shift .

04-0120F4 Bid Item: 053 T-L01-SFS.053 Tower Lift 01 Struts Façades South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SAM TORRECILLAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 158 **Date:** 16-Sep-2010 **Thursday**

Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							Dispute
743	Marine, Barge, Flexifloat 1 EM1010						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>
*E0090562	TOWER CRANE						No
			8.00	2.00	0.00	0.00	<input type="checkbox"/>