

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 012 Const Calendar Day: 374 Date: 17-Sep-2010 Friday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM 12 PM 4PM****Precipitation Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

CCO 153, HINGE K BEARINGS:

In-Place Machining continues working on the second hinge pipe beam CCO 153 bevel. IPM is working on HPB002. Today is continued work on machining to cut a bevel on the end of the hinge pipe beam. There is 1 machinist (Cohl Wiesbrook) from In-Place Machining working a 12 hour shift from 0600 to 1800. ABF provides assistance on this operation, including ABF engineer Zach Lauria.

CCC is present today to apply paint to part of the machined bevel on the first machined hinge pipe beam. CCC is present with 2 painters and a third person for QC for 6 hours at the site. The work includes solvent cleaning and abrading the surface prior to painting. The first application of painting is sprayed.

See Matt Bruce and Lalit Mathur diaries for other details of the work and the labor/equipment information.

