

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:24 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 192 Const Calendar Day: 378 Date: 21-Sep-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 28-Sep-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

OBG group staff meeting.

6E/7E

Interior "F" face welding and grinding in progress. See METS diaries.

Exterior "E" face fit up for welding machine, installing backing, and preheating the joint to be welded.

Panel Point 10, north side, deck penetration welds (IE PP 9.5 E4 Weld #2), welder #7299, Jin Pei Wang. See METS diaries.

Panel Point 19, 2 men, Steve House and Scott Alder, worked on the CCO 143 plumbness and flatness survey.

**General Comments**

Steve House and Scott Alder worked 10 hours checking flatness and plumbness of floor beam diaphragms at panel point 19, and adjacent panel points.

**General Comments**

Panel Point 10, north side, deck penetration welds (IE PP 9.5 E4 Weld #2), welder #7299, Jin Pei Wang. See METS diaries.

**04-0120F4 Bid Item: 055 E-L02-SG2.055 E Line Lift 02 Segment 2 Furnish structural steel (bridge)(box girder)**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Tester	OTH	STEVE HOUSE	8.00	0.00	0.00	8.00	Plumbness and Flatness Survey, CCO 143 (as yet not executed)	<input type="checkbox"/>
Certified Welding Ins	OTH	SCOTT ALLDER	8.00	0.00	0.00	8.00	Plumbness and Flatness Survey, CCO 143 (as yet not executed)	<input type="checkbox"/>

**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 192

Date: 21-Sep-2010

Tuesday

04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>