

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 161 Const Calendar Day: 378 Date: 21-Sep-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 24-Sep-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on stripping the form panels ,work on the temporary tower & working platform . Crews started at 7:00 AM.

Rick , Carlos , Jose & Carlos M. had to work on the form work . Crews had to strip the remaining form work from , & clean the cells .

In addition tot hat , crews had to strip the form work on the East & West shear plates . Crews started at 7:10 AM.

In the afternoon , Rick & Carlos G. had to work on the form work for the center cell & the cells on the East of West of the center cells where the grout level is below the bottom of the base plates .

Jose , & Carlos M. had to work on house keeping inside the tower shafts , & inside the cells to the end of the shift . Crews were done at 5:15 PM. They left at 5:30 PM.

Carlos & Augie had to work on the barge rigging section , & cross members for the temporary tower & working platform .

In addition to that , crews had to work with the other crews setting in place , & bolting the grating on the working platform .

Tony , Kevin , Samuel , Steve , Barry , & Jacob had to work on the temporary tower erection , & on the working platform assembly . Crews had to install the remaining bolts on the temporary tower cross beams , bracing beams , & working platform at 50 meters elevation .

In addition to that , crews had to snug , mark the bolts for 1/2 turn & pretension them .

At 9:00 AM. Jacob , & Barry had to work with ABF engineers on the top of the footing box . Crews had to lower the jacks under the pedestals in all the tower shafts & shear plates .

In addition to that , crews had to lower & snug the nuts on the outside of the East & South tower shafts for the high tension rods . They started at 9:10 AM. Crews were done at 2:30 PM. They joined the other crews on the temporary tower to the end of the shift . All crews were done at 5:10 PM. They left at 5:20 PM.

At 1:30 PM. David , Jaime , Edward , Edwardo , & Richard came to the site to work on the high tension rods . Crews had to bring 8 tensioning jacks & their accessories . 4 jacks for each of the East & South tower shafts . Crews were done assembling the jacks at 2:30 PM.

After that , crews started to tension the high tension rods inside the South shaft . They started at 2:40 PM.

At 3:15 PM. David , Jaime & Edwardo went to work on the East tower shaft . Edward & Richard had to work on the South tower shaft . Crews were done at 4:00 PM. 10 rods were tensioned .

Then , Edward , & Richard to switch 2 plates . They were done at 5:00 PM. All crews had to wrap



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 161 Date: 21-Sep-2010 Tuesday

up their tools & equipment. They left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-CBG.053 Tower Lift 01 Cross Bracing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>