

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 052 Const Calendar Day: 379 Date: 22-Sep-2010 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CERTIFIED COATING
COMPANY**☐

Complete touch up paint repairs inside OBG #1 E-line splice weld seam that I pointed out yesterday. They started setting up containment for blasting and painting OBG #4 splice weld seam E-line, they pressure wash prior to blasting.

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 052 **Date:** 22-Sep-2010 **Wednesday**

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L04-OBG.077 E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 052 **Date:** 22-Sep-2010 **Wednesday**

Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	JNM	DAVID DELEO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00	<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 080 0-000-000.080 CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010583						No		
		0.00	0.00	0.00	0.00			<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 052

Date: 22-Sep-2010

Wednesday

