

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:24 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 195 Const Calendar Day: 385 Date: 28-Sep-2010 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 09-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

L8E

The contractor moved L8E into final position. The Webb and Paulk crews bolted the two lifts together, installed the scaffolding between the two lifts, and strung lights across and around the L7E/L8E work area.

Work group staff meeting, safety topic confined space.

04-0120F4 Bid Item: 056 E-L07-ALB.056 E Line Lift 07 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CONRADO BAUTISTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

