

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:04 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 168 Const Calendar Day: 386 Date: 29-Sep-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower extension , & strip the form panels in the center cells . Crews started at 7:00 AM.

Carlos G. & Carlos M. came to the site at 9:00 AM. Crews had to work inside the center cells . They had to strip & pull out of the site the grout form panels , & clean the site. Crews started at 9:00 AM. They were done at 11:30 AM.

The temporary tower crews had to work on the tower crane extension . Crews had to to pretension the bolts on the the 1st erected section . They started at 7:15 AM. Crews were done at 8:00 AM.

After that , crews had to work on the tower crane extension . They had to add 2 more sections . Crews had to unhook the counter weight & hook the 4 meter section , lift the section , set it on the slider , lift the tower crane cockpit , slide the section & bolt it to the main shaft . Crews started at 8:10 AM. They were done at 10:00 AM.

Following the same procedures as for the previous sections , the 2nd section was in the air at 10:20 AM.

Nick started to lift the cockpit at 11:20 AM. The 4 meter section was set on the top of the main shaft at 11:30 AM. Crews had to install & pretension the bolts . Crews were done at 12:40 PM.

In the afternoon , crews had to add 2 more - 4 meters sections . The 3rd section was in the air at 1:30 PM. It was set in place at 2:05 PM. Crews were done pretention the bolts at 3:00 PM.

The 4th section was in the air at 3:05 PM. It was in place at 3:40 PM. The cockpit was lowered & bolted to the main shaft . All bolts were installed & pretensioned . The crane was released at 4:45 PM. Crews were done at 5:10 PM.

Steve & Barry had to work on the struts at 43 & 48 meters elevations on the East & South tower shafts . Crews had to pretension the temporary bolts . They started at 11:00 AM. Crews were done at 5:00 PM. All crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-CBG.053 Tower Lift 01 Cross Bracing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 168 **Date:** 29-Sep-2010 **Wednesday**

Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						Dispute
*E0090562	TOWER CRANE						No
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No
		0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims AMERICAN BRIDGE/FLUOR, A JV							