

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:04 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 169 Const Calendar Day: 387 Date: 30-Sep-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition	Sunny		

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the tower crane , & work on the struts . They started at 7:00 AM.

Barry , & Steve had to work on the struts . Crews had to pretension the bolts on the struts at 43 & 48 meters elevations . Crews had to prepare their tools & equipment. They started at 7:30 AM.

Tony & Kevin had to work on the I beam & slider beneath cockpit . Crews had to disassemble the I beam , fly & store it on the the barge . Crews started at 7:20 AM. They were done at 8:10 AM.

After that , crews joined the other crews on the tower crane to pretension & test the bolts .

Carlos , Samuel , Augie , & Jacob had to work on the 50 millimeter bolts on the tower crane 24 bolts on each section . Crews had to pretension the bolts .

In addition tot hat , crews had to work with Smith Emery QC Salvador on testing the bolts using hydraulic torque equipment . Crews started at 7:15 AM. At the end of the shift crews had completed 3 sections . All crews were done at 5:10 PM. They left at 5:20 PM.

Earl & Ian came to the site at 3:00 PM. Crews had to work on the temporary tower , East side South gusset at 12:00 meters elevation . Crews had to bring the gusset to the site , & prepare to work on welding tomorrow . They left at 4:00 PM.

Rick , & Carlos came to the site at 3:45 PM. Crew shad to work on house keeping on the top of the footing box . Crews were done at 4:15 PM.

No activities were performed on the top of the footing box or inside the tower shafts .

At 9:00 AM. I had to deliver grout cubes to Sacramento Trans Lab . I was back at 1:00 PM.

**04-0120F4 Bid Item: 053 T-L01-CBG.053 Tower Lift 01 Cross Bracing**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	0.50	0.00	0.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.50	0.00	0.50		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	1.00	0.00	1.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 169    **Date:** 30-Sep-2010    **Thursday**

Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
<b>Equipment</b>			<b>Rental Company</b>				
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
<b>04-0120F4      Bid Item: 053      T-L01-JSS.053      Tower Lift 01 Jacking System and Shims</b>							
AMERICAN BRIDGE/FLUOR, A JV							