

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:04 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 170 Const Calendar Day: 388 Date: 01-Oct-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower . They started at 7:00 AM.

Earl & Ian had to work on the temporary tower on the East side at 12 meters elevation . Crews had to weld the South side gusset . Crews had to reroute the power line , mobilize the welding machine , lift & set their tools on the cross member . Crews started at 7:10 AM. They were done at 8:00 AM.

After that , crews had to set , & adjust the plates in place . Earl started to weld at 9:00 AM. He was done at 11:30 AM. Crews had to wrap up their tools & equipment . They left at 1:00 PM.

Carlos , Augie , Jacob , Tony , & Samuel had to work on the tower crane . Crews had to pretension & torque the remaining 50 millimeter bolts on the last 2 sections . Crews had to work with Smith Emery QC Salvador . They had to use hydraulic equipment to torque the bolts . They started at 7:15 AM. Jacob , Tony , Kevin , & Samuel were done at 3:20 PM.

Barry & Steve had to work on the life lines at 28 meters elevation . Crews had to prepare the cables install the cable clamps & tighten them . Crews started at 8:00 AM. They were done at 10:40 AM.

After that , crews had to lower the cables , & set them on the 28 & 38 meters elevation platforms . Crews were done at 11:30 AM.

In the afternoon , Carlos , Augie , Barry , & Steve had to work on the barge . Crews had to prepare the cross members for the temporary tower at 82 & 92 meters elevation to be erected . They had to work on grinding the side plates , install lifting plates , prepare the spreader beam , cables , bolts & washers . Crews were done at 3:20 PM. All crews left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-CBG.053 Tower Lift 01 Cross Bracing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 170 **Date:** 01-Oct-2010 **Friday**

Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Rental Company							
Remarks							
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims							
AMERICAN BRIDGE/FLUOR, A JV							