

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:04 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 171 Const Calendar Day: 389 Date: 02-Oct-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 12:00 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Oct-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower extension . They started at 7:00 AM.

Augie , Ethan , & C. J. had to work on the barge . Crews had to work on rigging the sections & prepare the cross members & sections to be lifted & erected .

In addition to that , crews had to set the floats on the cross members , sort he bolts & fly them to the site .

Tony , Carlos , Kevin , & Samuel had to work on the tower crane & temporary tower erection . Crews had to make final check on the tower crane , pull out of the site the excess tools & bolts . Crews were done at 9:30 AM.

After that , crews had to work on the temporary tower . They had to work on the erection of the cross members on the working platform at 82 meters elevation & install the bolts . Crews started at 9:40 AM. to sort the bolts , run the air hoses , & set the bolts . Crews were done at 11:00 AM.

Nick started to fly the bracing members for the 82 meters elevation working platform at 11:00 AM. Crews had erected 5 pieces at 12:00 PM. Crews had to install few bolts on each member to secure them in place . At the end of the shift crews had to erected 14 pieces on the West side of the working platform

ABF welders had to weld L brackets on the temporary tower for the live lines at 28 , & 38 meter elevations . Crews had to prepare their tools & equipment , lower them to the platform , & reroute the power line . They started at 7:15 AM. Crews were done at 8:00 AM.

After that , crews had to weld 4 brackets on the West side of the tower on each elevation . They started at 8:30 AM. Crews were done welding the brackets on the 38 meters elevation at 11:30 AM.

Then , they had to set the equipment on the 28 meters elevation platform . Crews were done at 12:00 PM. Crews were done welding the brackets at the 28 meters elevation at 3:00 PM.

**04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 171 Date: 02-Oct-2010 Saturday

Ironworker	APP	GUS MAKRIS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	DARCEL JACKSON	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00	<input type="checkbox"/>